EXTENSION OF TIME PROPOSAL

me of work	**Construction of Rain water lead of drain at Kondappa Layout 19th to 28th cross in Chowdeshwari ward No:02**
mount of work portion	
stimated Cost	125.00 Lakhs
ame of Contractor	Gopi Reddy
greement No	BBMP/EE/YNK-D/EPMT-08/07/2021-22 DT:16-04-2021
lo and date under which work order issued	BBMP/EE/YNKD/EPMT-08/2021-22 date-17-04-2021
ime limit priginally fixed for completion	90 days
Date of application by the contractor for granting EOT	—
Date of receipt of application in the sub division	—
Extension granted if any	—
I	15 days
II	—
Work carried out by the contractor during the original period stipulated in the contract	—
Work carried out during 1st extension	—

13	Work carried out during 2nd extension	
14	Time now applied for	15 Days
15	Date of recommanding time 2nd extension	NO —
16	Weather the original application of the Contractor is enclosed	Yes
17	Balance of remaining work	NO
18	Probable time required for completion of remaining work	15 days
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of Contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	As per secretary

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division